

17’–3” O.D. x 48’–0” HIGH CRST
PROCESS TANK
ERECTED AT
NISKU, ALBERTA


FOR

CANADIAN CRUDE SEPARATORS
BY



G.L.M. Tanks & Equipment Ltd.

AN



WEIGHT SUMMARY:

TOTAL WEIGHT = 34393 LBS

STATUS:

DRAWINGS COMPLETE: NO

FINAL BILLS COMPLETE: NO
IF "NO", EXPLAIN:
N/R

INSPECTION:

G.L.M./CUST

LIST OF DRAWINGS ("0" SUMMERY SHEET) CONTRACT NUMBER: J-99-088-1

FORM: E-300.2

SHT. NO.	DESCRIPTION	FAB. PLANT	REV. NO.	REVISION DATE	ORIGINAL RELEASE DATE	DESCRIPTION			FAB. PLANT	REV. NO.	REVISION DATE	ORIGINAL RELEASE DATE	SHT. NO.	DESCRIPTION	FAB. PLANT	REV. NO.	REVISION DATE	ORIGINAL RELEASE DATE
CS	COVERSHEET	N	7	06/28/99	06/02/99	21	SAFETY CLIP DETAIL	N	0	-	06/03/99							
1	TANK DATA	N	4	06/10/99	05/13/99	22	LOWER INTERMEDIATE PLAT.	N	0	-	06/03/99							
2a	NOZZLE SCHEDULE	N	4	06/25/99	05/13/99	23	UPPER INTERMEDIATE PLAT.	N	0	-	06/03/99							
2b	NOZZLE SCHEDULE	N	2	06/10/99	05/13/99	50	SHELL, ROOF, BTM DETAIL	N	0	-	06/03/99							
3	GENERAL PLAN	N	2	06/10/99	05/13/99	NP	NAMEPLATE DETAIL	N	0	-	06/02/99							
4	QUALITY PLAN	N	1	06/02/99	05/13/99	WD	WELD DETAILS	N	0	-	06/02/99							
5	NOZZLE N1 DETAIL	N	2	06/10/99	06/02/99	26	24" x 48" GLM STD MANWAY	N	2	06/17/99	06/03/99							
6	NOZZLE N2 DETAIL	N	1	06/03/99	06/02/99	C-LAD-1	GLM STD LADDER w/ CAGE	N	0	-	06/03/99							
7	NOZZLE N3 DETAIL	N	1	06/10/99	06/02/99	SKM-1,2	GLM STD FLOATING SKIMMER	N	0	-	06/03/99							
8	NOZZLE N4A/C & N5A/B DTL	N	1	06/10/99	06/02/99	SB-1	GLM STD SAMPLE BOX DETAIL	N	0	-	06/03/99							
9a	HEAT COIL DETAILS	N	0	-	06/02/99	FFLUG	GLM STD GRANDPA LIFT LUGS	N	0	-	06/03/99							
9b	HEAT COIL DETAILS	N	0	-	06/02/99	TLUG	GLM STD TAILING LUG	N	0	-	06/03/99							
10	NOZZLE N8 A/B DETAILS	N	1	06/10/99	06/02/99	STANDOFF	STD INSULATION STANDOFFS	N	0	-	06/03/99							
11	NOZZLE N9 A/D DETAILS	N	1	06/10/99	06/02/99	1-XR	HEAT COIL X-RAY STRETCHOUT	N	0	-	06/03/99							
12	NOZZLE N10 DETAIL	N	1	06/10/99	06/02/99	2-XR	HEAT COIL X-RAY STRETCHOUT	N	0	-	06/03/99							
13	NOZZLE N14 & N15 DETAIL	N	1	06/10/99	06/02/99	3-XR	HEAT COIL X-RAY STRETCHOUT	N	0	-	06/03/99							
14	C1 A/G SAMPLE LINE DTL	N	2	06/28/99	06/02/99	1-HYD	HEAT COIL HYDROTEST DATA	N	0	-	06/03/99							
15	MISC. COUPLING DETAILS	N	1	06/03/99	06/02/99	2-HYD	HEAT COIL HYDROTEST DATA	N	0	-	06/03/99							
16	THIEF HATCH DETAIL	N	0	-	06/02/99	3-HYD	HEAT COIL HYDROTEST DATA	N	0	-	06/03/99							
17	NOZZLE N12 A/B DETAIL	N	2	06/28/99	06/02/99	24	FLAG HOLDER DETAIL	N	0	-	06/09/99							
18	ANCHOR CHAIR DETAILS	N	1	06/07/99	06/03/99	25	SKIMMER PULLEY SYSTEM	N	1	06/15/99	06/09/99							
19	ROOF HANDRAIL DETAILS	N	0	-	06/03/99	MADE BY: JO	REV. DATE: 06/28/99	ORDER NUMBER: J-99-088-1				REV. NO. 7	CHK'D BY:	APPR'D BY:	ENG. ASSN'D: NISKU	FAB. ASSN'D: NISKU		
20	INT. LADDER w/ LANDING	N	1	06/10/99	06/03/99													